

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101 AND  
3.104

PERFORMANCE EVALUATION	CONSTRUCTION
------------------------	--------------

**1.Contract Number:** W912P806D0095 0003

**2.DUNS Number:** 124250759

**PART I - GENERAL CONTRACT DATA**

**3.Type of Evaluation:** Final **Percent Complete:**

**4.Terminated For:** None

**5.Contractors:**

CREEK SERVICES, LLC

P.O. BOX 666

HARVEY, LA 70059

USA

NAICS Code: 237990

**6a.Procurement Method:** Sealed Bid

**6b.Type of Contract:** Firm Fixed Price

**7.Description and Location of Work:**

West Bank and Vicinity, New Orleans, Louisiana, Lake Cataouache Hurricane Protection Project, Segnette State Park Floodwall, Interim Phase 1, Floodwall Reinforcement, Jefferson Parish, Louisiana The work consists of clearing and grubbing, selective demolition, geotextile installation, crushed stone construction, concrete scour protection, constructing embankment, degrading of the existing levee and construction of a new sheet pile I-Wall on the N side of Bayou Segnette between the SE corner of the New Segnette P.S. and the new sheet pile A-Frame system on the N side of Louisiana Street at Company Canal; replacement or reconstruction of the existing sheet pile walls of the old discharge basin at New Segnette P.S. between the new lift gate across the old discharge basin to the SW corner of the New Segnette P.S.; fertilizing and seeding, and other incidental work.

**8.Type and Percent of Subcontracting:**

39% Pile Driving -MR Pittman 21% Concrete Scour Protection/Embankment- C&M Contractors  
1.9% Clearing- Organic Marketing

**9.Fiscal Data**

a.Amount of Basic Contract: \$7,165,267

b.Total Amount of Modifications: \$709,593

c.Liquidated Damages Assessed:

d.Net Amount Paid Contractor: \$7,874,860

**10.Significant Dates**

a.Date of Award: 11/20/2007

b.Original Contract Completion Date: 06/25/2008

c.Revised Contract Completion Date: 12/03/2008

d.Date Work Accepted: 11/14/2008

**PART II - PERFORMANCE EVALUATION OF CONTRACTOR**

**11.Overall Rating:** Satisfactory

**12.Evaluated By:**

a.Organization: US ARMY CORPS OF ENGINEERS, LMVD, NOD, CONSTRUCTION  
DIVISION, WBAO

b.Telephone Number: 504-341-0212

c.Name: TIMOTHY J. ROTH

Title: ADMINISTRATIVE CONTRACTING OFFICER

Email: timothy.j.roth@usace.army.mil

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101 AND  
3.104

Fax Number:

e.Date: 08/05/2009

**13.Reviewed By:**

a.Organization: USACE NEW ORLEANS DISTRICT

b.Telephone Number: 504-862-2235

c.Name: BRUCE A. TERRELL

Title: CHIEF CONSTRUCTION DIVISION

Email: bruce.a.terrell@usace.army.mil

Fax Number: 504-862-2896

e.Date: 10/27/2009

<b>PART III - EVALUATION OF PERFORMANCE ELEMENTS</b>			
<b>15.Quality Control</b>		<b>16.Effectiveness of Management</b>	
a.Quality of Workmanship:	Satisfactory	a.Cooperation and Responsiveness:	Above Average
b.Adequacy of the CQC Plan:	Satisfactory	b.Management of Resources/Personnel:	Satisfactory
c.Implementation of the CQC Plan:	Above Average	c.Coordination and Control of Subcontractor(s):	Satisfactory
d.Quality of QC Documentation:	Satisfactory	d.Adequacy of Site Clean-Up:	Above Average
e.Storage of Materials:	Satisfactory	e.Effectiveness of Job-Site Supervision:	Above Average
f.Adequacy of Materials:	Satisfactory	f.Compliance with Laws and Regulations:	Satisfactory
g.Adequacy of Submittals:	Satisfactory	g.Professional Conduct:	Above Average
h.Adequacy of QC Testing:	Satisfactory	h.Review/Resolution of Subcontractor's Issues:	Satisfactory
i.Adequacy of As-Builts:	Satisfactory	i.Implementation of Subcontracting Plan:	Satisfactory
j.Use of Specified Materials:	Satisfactory	<b>18.Compliance with Labor Standards</b>	
k.Identification/Correction of Deficient Work in a Timely Manner:	Satisfactory	a.Correction of Noted Deficiencies:	Satisfactory
<b>17.Timely Performance</b>		b.Payrolls Properly Completed and Submitted:	Satisfactory
a.Adequacy of Initial Progress Schedule:	Satisfactory	c.Compliance with Labor Laws and Regulations with Specific Attention to the Davis-Bacon Act and EEO Requirements:	Satisfactory
b.Adherence to Approved Schedule:	Satisfactory	<b>19.Compliance with Safety Standards</b>	

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101 AND  
3.104

c.Resolution of Delays:	Above Average	a.Adequacy of Safety Plan:	Satisfactory
d.Submission of Required Documentation:	Satisfactory	b.Implementation of Safety Plan:	Above Average
e.Completion of Punchlist Items:	Satisfactory	c.Correction of Noted Deficiencies:	Satisfactory
f.Submission of Updated and Revised Progress Schedules:	Satisfactory		
g.Warranty Response:	Not Applicable		

## 20.Remarks

### Small Business Utilization

Does this contract include a subcontracting plan? No

Is small business subcontracting under this contract included in a comprehensive small business subcontracting plan? N/A

Is small business subcontracting under this contract included in a commercial small business subcontracting plan? N/A

Date of last Individual Subcontracting Report (ISR) / Summary Subcontracting Report (SSR): N/A

Evaluator Remarks: 15. Quality Control c. IMPLEMENTATION OF THE CQC PLAN - Creek Services updated the QCQ plan on a regular basis and ensured all tests were completed and provided for review in a timely fashion. 16. EFFECTIVENESS OF MANAGEMENT a. COOPERATION AND RESPONSIVENESS - Creek Services - made all efforts to be present during every meeting with the intent to solve the issues at hand and the result was effective schedule management and project completion. d. ADEQUACY OF SITE CLEAN-UP - Creek Services did an excellent job keeping Segnette State Park clean and free of construction-related eyesores. As a result, relations with the state park staff remained high throughout the contract. e. EFFECTIVENESS OF JOBSITE SUPERVISION - The project superintendent (Charlie Bass) did an outstanding job of supervising the crews and taking the necessary steps to complete the project as expeditiously as possible given the delays caused by previous subcontractors' performances. g. PROFESSIONAL CONDUCT - Creel Services performed in a professional manner during every situation and provided an approach that was efficient and cooperative. 17. TIMELY PERFORMANCE c. RESOLUTION OF DELAYS - Creek Services acted promptly during production delays keeping the project on or ahead of schedule throughout construction until completion. 19. COMPLIANCE WITH SAFETY STANDARDS b. IMPLEMENTATION OF SAFETY PLAN - Creek Services effectively performed all safety meetings and completed the project with no lost time incidents.

Contractor Remarks: Creek Services makes every effort to afford the U.S. Army Corps of Engineers with subcontractors that have extensive knowledge in the construction industry. Creek could not have completed this work so expeditiously had it not been for the cooperation on the Team Leader, Mr. John Thompson.

CONCURRENCE: I concur with this evaluation.

Contractor Name: TERRI HIGHTOWER

Title: CEO

Telephone Number: 504-362-9432

Fax Number: 504-362-0130

Email: T.Hightower@creekservicesllc.com

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101 AND  
3.104

Date: 08/14/2009

Reviewer Remarks: I concur with the evaluation.

FOR OFFICIAL USE ONLY